2004 RIGS AVAILIBILITY - AUSTRALIA/NEW ZEALAND/WIDE OPERATORS

14/6/04

YEAR	Q1 2004													Q2 2004												Q3 2004												Q4 2004												
MONTH	JAN				FEB				MAR					APR				MAY					JUN				JUL				AUG					SEP				OCT				NOV					DEC		
Week Commencing	5	12	19	26	2	9	16	23	1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	5	12	19	26	2	9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	29	6	13	20	27

NWS Tropical Cyclone Season (Q1 2004 / Q4 2004)

Whale migration Browse, Carnarvon northbound June - Aug, Southbound Aug - Sept (Approx dates only)

Caution: This spreadsheet contains information that may be notional, unconfirmed or erroneous. The information is used as a means to optimise drilling sequence and rig utilization and should not be used for any other purpose nor divulged.

SEDCO 703

BONAPARTE GULF

BROWSE

NWS

- BHPB SCINDIAN 1 (67 DAYS)
- SHIP YARD
- APACHE EAST SPAR-7 (32 Days)
- BHPB STICKLE 1, HARRISON.1, R/WORTH.2, CROSBY 2 (49 Days)
- ENI SCALYBUTT 1 (40 DAYS)
- CHEVTEX W/STONE 1 (32 Days)
- TOW TO BONAR
- WEL POLKADOT1
- WD=68m, 14 Days
- ANTRIM SOUTH GALAPAGOS1 (35 Days)
- APACHE FIDDICH (25 days)
- BHPB TWO OPTIONS (

OCEAN BOUNTY

BROWSE

- INPEX ITCHIS 2
- DIAMOND / MOB TO NZ

NZ

- NZOP / TRANSWORLD 2 FIRM WELLS
- STOS 1 FIRM, 1 OPTION WELL
- NZOP DECL'D OPTION
- NZOP O/S OPTION

BASS STRAIT

- DEMOB TO BASS ST.
- OMV 1 WELL
- COOGEE OPTION

TIMOR SEA

- TRANSIT 30 DAYS
- OMV 2 WELLS IN ACP2&4 40 DYS
- COOGEE 21 DAYS
- SANTOS 55 DAYS

OCEAN EPOCH

NWS

- SANTOS - EXETER/MUTINEER DEVELOPMENT DRILLING

OCEAN PATRIOT

NZ

- TAP 1
- TAP OPT

BASS STRAIT

- DEMOB TO BASS ST.
- BSOC 2 WELLS + 2 OPT
- APACHE 2 WELLS + 3 OPT
- ANZON 4 WELLS +

ATWOOD EAGLE

NWS

- WEL WANEA AREA #1 Dev. Well
- WEL WANEA AEA #2 Dev. Well
- WEL WANEA OPTION WELL

EXMTH. SUB-BASIN

- APACHE BLACKDRAGGON 1
- BHPB ESKDALE 2
- BHPB STYBARROW 3
- BHPB KNOTT 1
- BHPB INDIAN 1
- APACHE OPTION WELL
- BHPB OPTION
- BHPB OPTION

JACK BATES

OTWAY

- NORTH SEA
- DRY TOW FROM NORTH SEA
- SANTOS [OTWAY] 1 FIRM +1 OPTION

EXMTH. SUB-BASIN

- TOW TO NWS
- WEL ENFIELD DEV. DRLNG.

ENSCO 56

NWS

- APACHE
- APACHE OPTIONS / EXTENSION PROPOSALS
- STRIKE, TAP
- OPTIONS
- SANTOS
- OPTION
- ROC
- OPTIONS
- APACHE ??

LEGENDRE

- LEGENDRE, 1 WELL

ENSCO 102

BASS STRAIT

- TRANSIT
- ESSO
- ORIGIN
- OPTION
- ESSO
- 2 OPTIONS
- 5 OPTIONS

- SHELL MAL.

ENSCO 104

- CONOCO PHILLIPS EAST TIMOR
- RIG RELEASE, DEMOB TO SINGAPORE ?

COLOUR CODING:

OPTIONS	WOODSIDE	OMV	BHPB	SANTOS	INPEX	CHEV/TX.	APACHE	STOS(NZ)	ENI	NZOP	OTHER OPRs

CONOCO/PHILLIPS	ANTRIM	COOGEE

Note: ROC OIL - Chris to drill in North Perth Basin (Cliff Head +/- 6 mths till around April 2005 - ENSCO 56.

DRIMS # 110508